BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package-1, includes 3 works of Rs.200.00 lakhs 1) Improvements to Road and Drain at Sadiq Layout (Defence Layout) in Ward No. 06 Byatarayanapura Sub Division. 2) Improvements to Roads and Drains at Manjunathnagara in Ward No. 06 Byatarayanapura Sub Division. 3) Improvements of Drains and RCC Culverts at Hegadenagar 9th Cross to 13th Cross in Ward no 06 Byatarayanapura Sub Division.**
2	Estimate cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri.M.Venkatesh
4	Amount of Contract	Rs.20172567.70
5	Agreement No	61/2018-19, Dated:23-07-2018
6	No. and date under which the work order has been issued	61/2018-19, Dated:23-07-2018
7	Time limit originally fixed for completion	04 Months
8	Date of application by the contractor for granting extension	29-09-2018
9	Date of receipt of application in the sub-division office	29-09-2018
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.15346595
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	31-03-2019
15	Date of recommending time limit applied	31-03-2019

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.4825973/-
18	Probable time required for completion of remaining work	31-03-2019
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to delay in laying of UGD and Water supply pipelines by BWSSB
22	Recommendation of Executive Engineer	Due to delay in laying of UGD and Water supply pipelines by BWSSB EOT may be accorded till 31-03-2019 without levying penalty for the contractor.

Assistant / Junior Engineer,
Byatarayanapura Sub Division, BBMP

Asst Executive Engineer
Byatarayanapura Sub Division, BBMP

Executive Engineer, Byatarayanapura
Division
Yelahanka Zone, BBMP

Chief Engineer

Yelahanka Zone, BBMP